

Performance Profile Sheet (Page 1 of 2)

NCCER Training

Craft: Pipeline Maintenance Level 3
 Module: CT40_6-17
 Module Title: Install and Remove Plugging Machine



Trainee Name:

Training Program
 Sponsor:

Instructor:

Rating Levels: (1) Passed: performed task (2) Failed: did not perform task
 Also, list the date the testing for each task was completed.

Recognition: When testing for the NCCER Training Program, be sure to record Performance testing results on the Registration of Training Modules form, and submit the results to the Training Program Sponsor.

OBJECTIVE	TASK	RATING	DATE	START TIME	END TIME
2	Install and remove a plugging machine (CT40_6-17).				
	Identify potential abnormal operating conditions (AOCs) that may occur during performance of this CT, and know the appropriate actions to take in response to them.				
	Utilize the appropriate personal protective equipment according to relevant company procedures.				
	Install the plugging machine and other fittings and appurtenances as required by manufacturer's specifications				
	Install the appropriate support for the plugging machine, as necessary.				
	Equalize the pressure on either side of the valve.				
	Open the valve.				

Performance Profile Sheet (Page 2 of 2)

NCCER Training

Craft: Pipeline Maintenance Level 3
Module: CT40_6-17
Module Title: Install and Remove Plugging Machine



OBJECTIVE	TASK	RATING	DATE	START TIME	END TIME
	Operate the plugging machine to lower the plug into place.				
	Monitor the pipeline pressure upstream and downstream of the plug.				
	Confirm maintenance repairs are complete.				
	Equalize the pressure on either side off the plug.				
	Retrieve the plug from the pipe.				
	Close the valve and relieve the pressure from the plugging machine.				
	Drain the plugging machine before removal.				
	Remove the plugging machine from the valve.				
	Complete appropriate documentation as required by operator's procedures.				