

Performance Profile Sheet (Page 1 of 2)

NCCER Training

Craft: Pipeline Maintenance Level 2
 Module: CTCC-17
 Module Title: Cold Cutting



Trainee Name:

Training Program
 Sponsor:

Instructor:

Rating Levels: (1) Passed: performed task (2) Failed: did not perform task
 Also, list the date the testing for each task was completed.

Recognition: When testing for the NCCER Training Program, be sure to record Performance testing results on the Registration of Training Modules form, and submit the results to the Training Program Sponsor.

OBJECTIVE	TASK	RATING	DATE	START TIME	END TIME
3	Cold cut pipe according to your instructor's specifications (CTCC-17).				
	Identify potential abnormal operating conditions (AOCs) that may occur during performance of this CT, and know the appropriate actions to take in response to them.				
	Utilize the appropriate personal protective equipment according to relevant company procedures.				
	Determine where the cold cut(s) will be made on the pipe, allowing extra pipe for hot cuts and fit up.				
	Remove the pipeline coating, and clean the immediate area.				
	Install bonding cables between the upstream and downstream pipe sections.				

Performance Profile Sheet (Page 2 of 2)

NCCER Training

Craft: Pipeline Maintenance Level 2
Module: CTCC-17
Module Title: Cold Cutting



OBJECTIVE	TASK	RATING	DATE	START TIME	END TIME
	Mount the cutter on the pipeline and cold cut the pipe. Once the cut is complete remove the cutter.				
	Complete the draining if there is any product remaining in the pipe and make additional cuts as necessary to remove the pipe section.				
	Roll or lift the pipe out of position, remove the bonding cables, and remove the pipe from the area.				
	File sharp edges of the pipe or cover with a split rubber hose, to prevent lacerations.				
	Complete appropriate documentation as required by operator's procedures.				