

Performance Profile Sheet (Page 1 of 2)

NCCER Training

Craft: Pipeline Maintenance Level 2
 Module: CTMP-17
 Module Title: Mud Plugging



Trainee Name:

Training Program
 Sponsor:

Instructor:

Rating Levels: (1) Passed: performed task (2) Failed: did not perform task
 Also, list the date the testing for each task was completed.

Recognition: When testing for the NCCER Training Program, be sure to record Performance testing results on the Registration of Training Modules form, and submit the results to the Training Program Sponsor.

OBJECTIVE	TASK	RATING	DATE	START TIME	END TIME
2	Form and install a mud plug (CTMP-17).				
	Identify potential abnormal operating conditions that may occur during performance of this CT, and know the appropriate actions to take in response to them.				
	Utilize the appropriate personal protective equipment according to relevant company procedures.				
	Prepare the mud balls.				
	Monitor the inside of the pipe and surrounding area for hazardous vapors.				
	Clean the interior of the pipe.				
	Determine the starting point of the mud plug inside the pipe.				

Performance Profile Sheet (Page 2 of 2)

NCCER Training

Craft: Pipeline Maintenance Level 2
Module: CTMP-17
Module Title: Mud Plugging



OBJECTIVE	TASK	RATING	DATE	START TIME	END TIME
	Mark the beginning and ending point of the mud plug.				
	Create an initial ring of mud balls around the inside perimeter of the pipe.				
	Working toward the pipe opening, continue packing mud balls into the pipe in a series of rings until the desired length of the mud plug is reached.				
	Perform atmospheric testing at the pipe opening with a multi-gas monitor.				
	Check upstream vents to make sure they are open and free of product.				
	Complete appropriate documentation as required by operator's procedures.				